

Company	Falcon Exploration, Inc.	Lease Name	Clarence Fry (SE)
Address	125 N. Market, Ste. 1252	Lease #	1-9
CSZ	Wichita, KS 67202	Legal Desc	W/2-SW-SE-SE
Attn.	Jim Hall	Section	9
		Township	28S
		County	Gray
		Drilling Cont	Sterling Drilling Co. Rig #5
Job Ticket		State	KS
Range			30W

Comments **Legal Description in Feet: 330' FSL & 1260' FEL**

GENERAL INFORMATION

Test # 3	Test Date 9/18/2011	Chokes 3/4	Hole Size 7 7/8
Tester Tim Venters		Top Recorder # W1119	
Test Type Conventional Bottom Hole Successful Test		Mid Recorder #	
		Bott Recorder # 13310	
# of Packers 2.0	Packer Size 6 3/4	Mileage 76	Approved By
		Standby Time 9	
Mud Type Gel Chem		Extra Equipmnt Jars & Safety joint	
Mud Weight 9.2	Viscosity 54.0	Time on Site 12:40 AM	
Filtrate 8.0	Chlorides 2400	Tool Picked Up 1:55 AM	
		Tool Layed Dwn 8:20 AM	
Drill Collar Len 335.0		Elevation 2807.00	Kelley Bushings 2820.00
Wght Pipe Len 0			
Formation Mississippian		Start Date/Time 9/18/2011 1:12 AM	
Interval Top 5163.0	Bottom 5232.0	End Date/Time 9/18/2011 8:25 AM	
Anchor Len Below 69.0	Between 0		
Total Depth 5232.0			
Blow Type Weak surface blow throughout the intial flow period. No blow throughout the final flow period. We flushed the tool 20 minutes into period and just got a surge blow. Times: 5, 60, 42, 5.			

RECOVERY

Feet	Description	Gas	Oil	Water	Mud
5	Mud	0% 0ft	0% 0ft	0% 0ft	100%5ft
DST Fluids	0				



	Date	Time	Pressure	Temp	
IH	9/18/2011 3:37:00 AM	2.416667	2442.288	111.873	Initial Hydro-static
IF1	9/18/2011 3:40:30 AM	2.475	54.818	111.949	Initial Flow (1)
IF2	9/18/2011 3:45:50 AM	2.563889	31.012	112.191	Initial Flow (2)
IS	9/18/2011 4:45:40 AM	3.561111	40.034	113.709	Initial Shut-In
FF1	9/18/2011 4:46:10 AM	3.569444	27.894	113.726	Final Flow (1)
FF2	9/18/2011 5:27:50 AM	4.263889	20.004	115.355	Final Flow (2)
FS	9/18/2011 5:33:30 AM	4.358333	17.127	115.444	Final Shut-In
FH	9/18/2011 5:37:10 AM	4.419444	2426.459	116.114	Final Hydro-static

GAS FLOWS

Min Into IFP Min Into FFP Gas Flows Pressure Choke