

### Drill Stem Test

DST #1 4344-4402: 30-60-60-60. 1st OP Strg blow BOB 11 min.  
2nd OP Strg blow BOB 1 min. Rec. 100' SOCM (2%O, 98%M), 80' SWCM (3%W,  
97%M). IFP 38-81#, FFP 78-90#, ISIP 257#, FSIP 197#. IHP2131#, FHP 2133#.  
Temp 123°. SHT @ 4402' = 21/2°.