



TRILOBITE TESTING INC.

1515 Commerce Parkway • Hays, Kansas 67601

Test Ticket

NO. **64882**

Well Name & No. Ron Nickelson #22-1 Test No. 2 Date 12-3-15
 Company Ron's Oil Operations Inc Elevation 2449 KB 2443 GL
 Address 1889 200th AVE, Penokee KS, 67659
 Co. Rep / Geo. Chris Bean Rig Royal #1
 Location: Sec. 22 Twp. 9S Rge. 24W Co. Graham State KS

Interval Tested 3864-3894 TD 4056 Zone Tested E-F
 Anchor Length 30' 162' Drill Pipe Run 3868' Mud Wt. 9.0
 Top Packer Depth 3859 Drill Collars Run — Vis 62
 Bottom Packer Depth 3864 Wt. Pipe Run — WL 7.2
 Total Depth 3894 Chlorides 4,000 ppm System LCM 2

Blow Description IF - 2 1/2" blow
ISI - No return
FF - 1/2" blow
FST - No return

Rec	Feet of	%gas	%oil	%water	%mud
<u>129</u>	<u>WM - oil spots</u>		<u>2</u>	<u>98</u>	
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 129' BHT 1130 Gravity — API RW .25 @ 50° F Chlorides 38,000 ppm

(A) Initial Hydrostatic <u>1985</u>	<input checked="" type="checkbox"/> Test <u>1150</u>	T-On Location <u>2300</u>
(B) First Initial Flow <u>25</u>	<input checked="" type="checkbox"/> Jars <u>250</u>	T-Started <u>0127</u>
(C) First Final Flow <u>56</u>	<input checked="" type="checkbox"/> Safety Joint <u>75</u>	T-Open <u>0349</u>
(D) Initial Shut-In <u>517</u>	<input type="checkbox"/> Circ Sub	T-Pulled <u>0705</u>
(E) Second Initial Flow <u>61</u>	<input type="checkbox"/> Hourly Standby	T-Out <u>0911</u>
(F) Second Final Flow <u>80</u>	<input checked="" type="checkbox"/> Mileage <u>119KT 119+119</u>	Comments <u>2 packers on Top + Bt</u>
(G) Final Shut-In <u>530</u>	<input type="checkbox"/> Sampler	<u>Mileage for Dan Bangle</u>
(H) Final Hydrostatic <u>1953</u>	<input checked="" type="checkbox"/> Straddle <u>600</u>	<u>- brought other packer</u>

Initial Open <u>60</u>	<input type="checkbox"/> Shale Packer	<input type="checkbox"/> Ruined Shale Packer
Initial Shut-In <u>45</u>	<input checked="" type="checkbox"/> Extra Packer <u>200</u>	<input type="checkbox"/> Ruined Packer
Final Flow <u>45</u>	<input type="checkbox"/> Extra Recorder	<input type="checkbox"/> Extra Copies
Final Shut-In <u>45</u>	<input type="checkbox"/> Day Standby	Sub Total <u>0</u>
	<input type="checkbox"/> Accessibility	Total <u>2513</u>
	Sub Total <u>2513</u>	MP/DST Disc't

Approved By _____ Our Representative Cody Bloodorn
 Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.