

Company: Hartman Oil Company, Inc.

Operation: Test Complete Lease: Krug #2-14

SEC: 14 TWN: 10S RNG: 33W

County: THOMAS State: Kansas

Drilling Contractor: WW Drilling, LLC -

Rig 10

Elevation: 3148 EGL Field Name: Nollette East

Pool: Infield Job Number: 354 API#: 15-193-21045

DATE June 06

2019

Formation: L/KC "I" **DST #2**

Test Interval: 4246 -

Total Depth: 4275'

4275

Time On: 09:45 06/06

Time Off: 15:10 06/06

Electronic Volume Estimate:

3

1st Open Minutes: 30 **Current Reading:** .1" at 30 min

Max Reading: .1"


1st Close **Current Reading**

2nd Open Minutes: 30 Current Reading: 0" at 30 min

Max Reading: 0"

2nd Close Minutes: 30 Current Reading. 0" at 30 min

Inside Recorder





Operation:

Test Complete

Company: Hartman Oil Company, Inc.

Lease: Krug #2-14

SEC: 14 TWN: 10S RNG: 33W

County: THOMAS State: Kansas

Drilling Contractor: WW Drilling, LLC -

Rig 10

Elevation: 3148 EGL Field Name: Nollette East

Pool: Infield Job Number: 354 API#: 15-193-21045

DATE June 06 2019

Formation: L/KC "I" DST #2

Test Interval: 4246 -

Total Depth: 4275'

4275'

Time On: 09:45 06/06

Time Off: 15:10 06/06

Recovered

BBLS <u>Foot</u> 0.01476 3

Description of Fluid M (trace oil)

Gas % 0

Water % Oil % 0 .1

Mud % 99.9

Total Recovered: 3 ft


Total Barrels Recovered: 0.01476

Reversed	Out
Reversed NO	

Initial Hydrostatic Pressure	2074	PSI
Initial Flow	24 to 23	PSi
Initial Closed in Pressure	376	PSI
Final Flow Pressure	24 to 25	PSI
Final Closed in Pressure	375	PSI
Final Hydrostatic Pressure	2058	PSI
Temperature	116	°F
Pressure Change Initial	0.2	%
Close / Final Close		

GIP cubic foot volume: 0

Recovery at a glance





Operation:

Test Complete

Company: Hartman Oil Company, Inc.

Lease: Krug #2-14

SEC: 14 TWN: 10S RNG: 33W

County: THOMAS State: Kansas

Drilling Contractor: WW Drilling, LLC -

Rig 10

Elevation: 3148 EGL Field Name: Nollette East

Pool: Infield Job Number: 354 API #: 15-193-21045

DATEJune

06 2019

DST #2 Formation: L/KC "I"

Test Interval: 4246 -

Total Depth: 4275'

4275'

Time On: 09:45 06/06

Time Off: 15:10 06/06

BUCKET MEASUREMENT:

1st Open: Weak, surface blow building to 1/8 in. in 30 mins.

1st Close: No blow back. 2nd Open: No blow. 2nd Close: No blow back.

REMARKS:

Tool Sample: 0% Gas 1% Oil 0% Water 99% Mud



Company: Hartman Oil Company, Inc.

Operation:

Lease: Krug #2-14

SEC: 14 TWN: 10S RNG: 33W

County: THOMAS State: Kansas

Drilling Contractor: WW Drilling, LLC -

Rig 10

Elevation: 3148 EGL Field Name: Nollette East

Pool: Infield Job Number: 354 API#: 15-193-21045

DATE June

06 2019 Formation: L/KC "I"

Test interval: 4246 -

Total Depth: 4275'

4275'

Time On: 09:45 06/06

Time Off: 15:10 06/06

Time On Bottom: 11:33 06/06 Time Off Bottom: 13:33 06/06

Down Hole Makeup

Heads Up:

35.08 FT

DST #2

Packer 1:

4240.5 FT

Drill Pipe:

4126.6 FT

Packer 2:

4246 FT

ID-3 1/2

4229.92 FT

Top Recorder:

Weight Pipe:

0 FT

Bottom Recorder:

4248 FT

ID-2 7/8

Weil Bore Size:

7 7/8

1"

5/8"

Collars: ID-2 1/4 121.41 FT

Surface Choke:

34.07 FT

Bottom Choke:

Test Tooi: ID-3 1/2-FH

Jars

Safety Joint

Total Anchor:

Anchor Makeup

Packer Sub:

1 FT

Perforations: (top):

0 FT

4 1/2-FH

Change Over:

0 FT

Drill Pipe: (In anchor):

0 FT

ID-3 1/2

Change Over:

0 FT

Perforations: (below):

28 FT

4 1/2-FH



Operation: Test Complete

Company: Hartman Oil

Company, Inc.

Lease: Krug #2-14

SEC: 14 TWN: 10S RNG: 33W

County: THOMAS State: Kansas

Drilling Contractor: WW Drilling, LLC -

Rig 10

Elevation: 3148 EGL Field Name: Nollette East

Pool: Infield Job Number: 354 API#: 15-193-21045

DATE June

06

2019

DST #2

Formation: L/KC "I"

Test Interval: 4246 -

Total Depth: 4275'

4275'

Time On: 09:45 06/06

Time Off: 15:10 06/06

Mud Properties

Mud Type: Chemical

Weight: 9.2

Viscosity: 54

Flitrate: 7.2

Chlorides: 2,500 ppm