



**Company: Mull Drilling
Company, Inc
Lease: Bouziden Unit #1-10**

SEC: 10 TWN: 32S RNG: 23W
County: CLARK
State: Kansas
Drilling Contractor: Duke Drilling
Company, Inc - Rig 7
Elevation: 2214 GL
Field Name: Wildcat
Pool: WILDCAT
Job Number: 59

DATE
September
12
2017

DST #1 **Formation: Lans "A&B"** **Test Interval: 4532 - 4590'** **Total Depth: 4590'**
Time On: 23:40 09/12 Time Off: 09:28 09/13
Time On Bottom: 02:15 09/13 Time Off Bottom: 04:50 09/13

Recovered


| Foot | BBLs | Description of Fluid | Gas % | Oil % | Water % | Mud % |
|------|---------|----------------------|-------|-------|---------|-------|
| 250 | 3.5575 | SLMCGCO | 25 | 65 | 0 | 10 |
| 380 | 5.4074 | SLWCMCHOCG | 37 | 30 | 5 | 28 |
| 235 | 1.18413 | SLWCSLGCHMCO | 10 | 40 | 10 | 40 |

Total Recovered: 865 ft
Total Barrels Recovered: 10.14903

Reversed Out
NO

| | | |
|---|-------------|------------|
| Initial Hydrostatic Pressure | 2183 | PSI |
| Initial Flow | 116 to 218 | PSI |
| Initial Closed in Pressure | 1503 | PSI |
| Final Flow Pressure | 212 to 297 | PSI |
| Final Closed in Pressure | 1445 | PSI |
| Final Hydrostatic Pressure | 2177 | PSI |
| Temperature | 120 | °F |
| Pressure Change Initial Close / Final Close | 3.9 | % |

Recovery at a glance





**Company: Mull Drilling
Company, Inc
Lease: Bouziden Unit #1-10**

SEC: 10 TWN: 32S RNG: 23W
County: CLARK
State: Kansas
Drilling Contractor: Duke Drilling
Company, Inc - Rig 7
Elevation: 2214 GL
Field Name: Wildcat
Pool: WILDCAT
Job Number: 59

| |
|---|
| DATE September 12 2017 |
|---|

| | | | |
|---------------|--------------------------------------|--|---------------------------|
| DST #1 | Formation: Lans "A&B" | Test Interval: 4532 - 4590' | Total Depth: 4590' |
| | Time On: 23:40 09/12 | Time Off: 09:28 09/13 | |
| | Time On Bottom: 02:15 09/13 | Time Off Bottom: 04:50 09/13 | |

REMARKS:

5 min Initial Flow: BOB in 1 min. 50 secs.
30 min Initial Shut-in: No blow back.
60 min Final Flow: BOB in 10 secs. GTS in 13 mins.
60 min Final Shut-in: BB at 4.3 ins.

Ph: 7.0

RW: .24 @ 68 degrees F

Chlorides: 28,500 ppm



**Company: Mull Drilling
Company, Inc**
Lease: Bouziden Unit #1-10

SEC: 10 TWN: 32S RNG: 23W
County: CLARK
State: Kansas
Drilling Contractor: Duke Drilling
Company, Inc - Rig 7
Elevation: 2214 GL
Field Name: Wildcat
Pool: WILDCAT
Job Number: 59

| |
|---|
| DATE September 12 2017 |
|---|

| | | | |
|---------------|--------------------------------------|--|---------------------------|
| DST #1 | Formation: Lans "A&B" | Test Interval: 4532 - 4590' | Total Depth: 4590' |
| | Time On: 23:40 09/12 | Time Off: 09:28 09/13 | |
| | Time On Bottom: 02:15 09/13 | Time Off Bottom: 04:50 09/13 | |

Mud Properties

| | | | | |
|---------------------------|--------------------|----------------------|-----------------------|-----------------------------|
| Mud Type: Chemical | Weight: 8.9 | Viscosity: 52 | Filtrate: 11.6 | Chlorides: 9,000 ppm |
|---------------------------|--------------------|----------------------|-----------------------|-----------------------------|

