KOLAR Document ID: 1586354

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 33551 Name: S & K Oil Production, Inc.

Address 1: 1903 FARRIS ROAD

Address 2:

City: BLUE MOUND State: KS Zip: 66010 + 9441

Contact Person: Steve Jackson Phone: (620) 363-2426

API No.: 15-011-19033-00-00 Permit No.: E12914.8

_ - SE - NE - NW Sec. 12 Twp. 25 S. R. 21 ☑ East ☐ West

4528 Feet from ☐ North / ☑ South Line of Section

2822 Feet from ☑ East / ☐ West Line of Section

Lease: WOODWARD Well No.: 25

County: Bourbon

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 661 psi Maximum Injection Rate: 300 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	na	8.625	na	4.5	na	na
Set at:		25		735		
Sacks of Cement:						
Cement Top:		0		0		
Cement Bottom:		25		735		

Packer Type: na Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 735 feet depth

Zone of Injection Formation: BARTLESVILLE Top Feet: 668 Bottom Feet: 695 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.890322 Long: -95.052766 Date Acquired: 08/24/2016

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	90	90	90			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 08/23/2021 Using: S & K Oil Production, Inc Company's Equipment

The zone tested for this well is between 0 feet and 695 feet.

The test results were verified by operator's representative:

Name: Steve Jackson. Title: Owner Phone: (620) 363-2427

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/22/2026

State Agent: Dallas Logan Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

sfl 460 668-460=208x.43=89. All information came from last U7. Actual zone tested was 668' and 0'.